

# GMN Contracting Corp.

---

30-23 89st

06/01/21

Jackson Heights, Queens NY 11369

[Gmncontracting@gmail.com](mailto:Gmncontracting@gmail.com)

534 West 42nd Street Condominium

c/o Livingston Management

225 West 35th Street, Suite 1400

New York, NY 10001

## Proposal for sprinkler system repair

Diagnosis - one of the floors control riser assembly valves are not functioning properly allowing for continuous dripping through the systems drain line. Over time this will cause pressure changes in the system that could potentially set it off along with the alarms.

Solution - individually test each floor control rise to find the malfunctioning one and replace it with new. Replacing the 3 inch floor control riser assembly will require a shut down/drain of the sprinkler system

Invoice total **2,541.50**

\*\* Invoice total includes all costs (labor, material, expenses, and tax). \*\*